

APPENDIX - L

FORM "S"

(SEE RULE 88 (5))

Fire Audit Report

Year 2026-2027

To

JAIN PUBLIC HIGHER SECONDRY**SCHOOL GOPAL GANJ SAGAR -470001, M.P**

Sir,

Sub: Submission of fire audit report JAIN PUBLIC HIGHER SECONDRY SCHOOL GOPAL GANJ SAGAR - 470001, M.P

I **P.K DIWAN** have inspected your building / premises on **20RD JULY 2026** and checked all Fire Equipment's / Installations, and the entire facility.

The fire Audit of the said Building / premises of JAIN PUBLIC HIGHER SECONDRY SCHOOL GOPAL GANJ

According to the use and character of occupancy; the campus includes building as per the NBC 2016 PART IV is belongs to GROUP C "EDUCATIONAL BUILDING.

Height of the building below 12 Meter height, Block building area is below 1000 sq meter so it is falls under Group c (2) line item as per the NBC 2016 Part IV table no 7 that is Minimum Requirements of Fire Fighting Installations.

SEVEN BUILDINGS OF FLOOR- GROUND + ONE floor

2. Details of fire system installed are as below:-

S.No.	Particular	Available/installed or not installed (as per requirements) (Give comments)	Comments for working of System (attach detail, if any)
1.	Access	Available	1 Main Entry / 1 Exit Gate
1.	Wet Riser	NOT Required AS PER NORMS	
2.	Down Comer	Required as per NBC part IV	NEED TO INSTALL
3.	Hose Reel	Required as per NBC part IV	NEED TO INSTALL
4.	Automatic Sprinkler System	NOT REQUIRED AS PER NBC	
5.	Yard Hydrant	NOT REQUIRED AS PER NBC	
6.	Underground Tank with Draw off connection	NOT REQUIRED AS PER NORMS	
7.	Terrace Tank	AVAILABLE (10000 LTR)	SEPRATE 10000 LTR tank for fire NEEDED
8.	Fire Pump	Not Required AS PER NBC	

9.	Terrace Pump	APPLICABLE as per NBC part IV	NEED TO Installed 450 lpm with 32 m head
10.	Fire Aid Fire Fighting Appliances	Available	Fire Extinguisher - Type-ABC 9 Kg Installed-4 Co2 4.5 kg NEED TO INSTALL
11.	Pressurization System	Available	Naturally Ventilated
12.	Auto detection System	Not REQUIRED AS PER NBC	
13.	Manual Operated Electrical Fire Alarm System	NOT REQUIRED AS PER NBC	
14.	P.A. System with talk back facility	Not required AS PER NORMS	
15.	Emergency Light	Available	
16.	Auto D.G. Set	NOT AVALABILE	
17.	Illuminated Exit Sign	Partially Available	
18.	Means of Escape	Available	
19.	Compartmentation	Available	
20.	MCB/ELCB	Installed	All floors separate distribution boards are there with MCB
21.	Fireman Switch in Lift	NO LIFT	
22.	Hose Boxes with Delivery hose and Branches	REQUIRED AS PER NBC	RRL Hose pipe, Hose Box Single Door, Branch Pipe
23.	Refuge Area	AVAILABLE	GROUND FLOOR
24.	Any other installation	REQUIRED AS PER NBC	2 WAY FIRE BRIGADE POINT NEED TO INSTALL

DURING VSIT WE PROPOSED ALL FIXED FIRE INSTALLATION AS PER NBC GUIDELINES AND WE HAVE ALSO REMIND TO DO COMPLETE INSTALLATION AS PER OUR REPORT AS SOON AS POSSIBLE.

IT IS VALID FOR ONE YEAR FROM DATE OF ISSUE DATE – 20/07/2026

Digitally signed
by NIKHIL SINGH
Date: 2026.07.20
09:10:46
+05'30'

Date: 20 JULY 2026

Name: NIKHIL SINGH

Designation: Madhya Pradesh Government Authorized Fire Consultant/Lead Auditor

License No:07

Mary
25/07/26
Principal
Jain Public Hr. Sec. School
Sagar (M. P.)

[Signature]
25/7/26
Secretary
Jain Public Hr. Sec. School
Sagar (M. P.)

Report

Fire Safety Audit



Submitted By

SA2 ENTERPRISES

(CONSULTANT & ENGINEERS OF FIRE SAFETY AND GENERAL SECURITY)

Office Address- 51 cantt mall road Opp S.P Bungalow near head post office SAGAR (M.P)

MOB NO – 8770736154, 9713106858

E-MAIL- NT6789FIRE@GMAIL.COM